

EIRB Schedule for Review of Hamlet of Tuktoyaktuk, Town of Inuvik and GNWT - Construct

Prepared July 30, 2010; Updated March 24, 2011

PHASE	TASK No.	TASK DESCRIPTION	January	February	
START-UP	1.1	Receipt of EISC referral.			
	1.2	Additional information requests			
	1.3	Internal consultation on referral.			
	1.4	Prepare internal information package			
	1.5	Q and A on EIRB process and procedures.			
INTERNAL PLANNING	2.1	Planning preliminary steps for the Review			
	2.2	Engage external review assistance.			
	2.3	EIRB meeting.			
	2.4	Communications with Developer and Canadian Environmental Assessment Agency			
	2.5	Prepare and submit review budget to INAC			
	2.6	Prepare and submit review budget to INAC			
SCHEDULING	3.1	Parties register, establish broad schedule			
	3.2	Review track decision			
	3.3	Prepare RFP for Technical experts; 2-week proposal call; choose and retain technical experts.			
	3.4				
	3.5				
SCOPING	4.1	Discussions with and EIS Outline from Developer			
	4.3	Develop draft Terms of Reference (ToRs)			
EIS ToR	5.1	All Party ToRs comment period; Community scoping sessions			
	5.2	Revise ToRs; Board approval			
	5.3	90-days for Developer to respond to ToRs with draft EIS			
CONFORMITY	6.1	Receive draft EIS; all Party conformity review			
	6.2	Conformity deficiency letter sent to Developer			
	6.3	Developer given 45-Days to respond to conformity deficiency letter			
	6.4	Accept EIS as Final; Appoint Review Panel			
REVIEW PANEL	7.1	Establish Hearing schedule; minimum 60-day notice of Public Hearings			
	7.2	90-day EIS Technical Analysis			
ASSESS - MENT	8.1	90-day IR and Ruling Request period			
	8.2	Pre-hearing Conference (optional)			
HEARINGS	9.1	Community Public Hearings Tuk & Inuvik			
DECISION REPORTING CLOSURE	10.1	Summarize Hearing information			
	10.2	Draft Review Report			
	10.3	Review Panel accepts final report			
	10.4	Post findings, notifications and close review			
PHASE	TASK No.	TASK DESCRIPTION	January	February	

Opportunity to make-up time here.

Opportunity to make-up time here.

Opportunity to make-up time here.

60-day PH notice by mid- to end- of October
under revised schedule.

Opportunity to make-up time here by starting
writing process earlier. Work here would be to
summarize Public Hearing information and
written submissions.